

CERN Safety Alarm Monitoring



This project implements the requirements of the
LHC "AL3S" working group

LHC Safety Alarm System Supervisory Board
1st meeting

P. Ninin & CSAM project team

Outline

- ◆ **Mandate**
- ◆ **Methods**
- ◆ **Requirements**
- ◆ **Prototypes**
- ◆ **Market Survey**
- ◆ **Impact from other working groups**
- ◆ **Implementation**

Mandate:

A - Define, in close collaboration with all concerned divisions and groups, detailed user requirements for safety alarm systems (*AL3S*) for the LHC machine, experiments and experimental areas.

B - Conceive reliable and coherent safety alarm systems including detection, transmission, display and logging, primarily for the intention of CERN's Fire Brigade, but also for all concerned technical, machine and experimental services.

C - Implement, applying fully all relevant and available Quality Standards, these safety alarm systems at the LHC in line with progress of the project and upgrade all other safety alarms systems at CERN to obtain rapidly a coherent, reliable and rational CERN wide system.

Project Launch Document, 15/06/199, Harry Laeger

Collaborators

- ◆ **ST Project**
 - ◆ **AA – Detection**
 - ◆ **MO – Transmission, monitoring**
- ◆ **TIS representative**
 - ◆ **Safety Alarm Officer (A. Chouvelon)**
- ◆ **SPL**
- ◆ **LHC**
- ◆ **SL**
- ◆ **EST**

Timescale


CSAM Development

- CSAM Tendering
- CSAM Design & implementation
- CSAM testing, validation
- CSAM Pilot installation
- CSAM Validation
- CSAM Overall installation

Training on Functional Safety

LHC Buildings, sites, data


Network installation



Milestone plan for the LHC Safety Alarm Project

Planned date	M Management & Contract	V Verification & Validation	R Requirement & Analysis	P Prototype	Code	Milestone description	Task Responsible	Date:
28/06/99	M1				M1	Work shop and official project launching	Pierre	28/6/1999
21/07/99			R1		R1	User Requirements Presentation to project team	Rui	28/7/1999
28/07/99	M2				M2	Project Management Plan V1 ready	Pierre	15/8/1999
28/07/99				P1	P1	Definition of the prototype (who, where, how, when) done	Tono	7/9/1999
04/08/99			R2		R2	Internal Revision of UR completed	Rui	4/8/1999
15/09/99			R3		R3	Revision of the UR with users completed	Rui	1/10/1999
20/09/99		V1			V1	Acceptance testing document V1 ready	Sylvia	3/11/1999
End of Project Launching phase								
Start of Specification phase								
06/10/99	M3				M3	Project Management Plan updated for SR phase	Pierre	20/10/1999
06/10/99				P2	P2	Design of the prototype approved	Tono	6/10/1999
15/10/99	M4				M4	Market survey out	Luigi	15/12/1999
15/03/99			R3		R3	System Requirements Documents(SRD) ready & approved	NYD	NYD
01/04/00			R4		R4	Interface Control Document (ICD) ready & approved	NYD	NYD
01/04/00		V2			V2	System Test document (STD) ready & approved	NYD	NYD
08/04/00				P3	P3	Prototype ready for exploitation	Tono	NYD

LHC Alarm Level 3 Systems



Strategy (1)

- ◆ **Uniformity of principles for all CERN lab.**
 - ◆ **Make it a CERN wide project**
- ◆ **SAT + STD = an integrated solution**
 - ◆ **STD exists but need to evolve according to new URs**

Strategy (2)

- ◆ **Methods (A,B,C)**
 - ◆ **Standards**
 - ◆ **ESA PSS-05, EN 501 36, IEC 61 508**
 - ◆ **Expertise in the field of safety**
 - ◆ **Requirement + Specification**
- ◆ **Prototyping (B)**
 - ◆ **Clarify User and Safety Requirements**
- ◆ **Commercial framework (C)**
 - ◆ **Contract to support the activity**
 - ◆ **Cost planning**

Other considerations

- ◆ SCR should receive alarms only if they have something to do with it
 - ◆ Limit the total number
 - ◆ Think about quality not quantity
 - ◆ COST & RELIABILITY of the Alarm information management
- ◆ 1 AL3 (fire) → 2 AL2 (inhibition, default)
 - ◆ 10 000 AL3 → 20 000 AL2 for STD

Standards

- ◆ **IEC 61 508**
 - ◆ **The reliability of the system depends on the**
 - ◆ **Procedures**
 - ◆ **Acquisition/transmission systems**
 - ◆ **People: adherence to procedure, training**
- ◆ **EN 501 36**
 - ◆ **Practical guidance to design and test alarm systems**

Procedures (INB compliant)

- ◆ **Integration of new alarm**
 - ◆ **Safety Alarm Integration procedure**
 - ◆ **Board: Eq. Group, TIS, SCR (TCR as back-up)**
- ◆ **Working on the system**
 - ◆ **Optimisation of the IS37**
- ◆ **Testing**
 - ◆ **Annual**
 - ◆ **Post-intervention**
- ◆ **“Tracability”**
 - ◆ **Interventions**
 - ◆ **Alarm Chain**

Requirements

- ◆ **User requirements completed and reviewed by all stakeholders**
 - ◆ **Difficulty to get the user's detection needs**
 - ◆ **Detailed safety requirements from the experiments are expected this winter**
- ◆ **Interface Control Document**
 - ◆ **Describes all the interfaces of the system**
- ◆ **Acceptance Test Document**
 - ◆ **Describes the acceptance procedures which will be applied according to the functionality required**


Prototype

- ◆ Clarify User and Safety requirements
- ◆ Project Team training
 - ◆ Technical solutions
 - ◆ Safety matters: reliability analysis, SIL
- ◆ Technical solutions investigation
- ◆ Input for technical specification


Financial aspects

- ◆ **Estimates for Transmission & Monitoring**
 - ◆ **Basic infrastructure 10–20 000 alarms/34 safety areas**
 - ◆ **CERN: 2~3 MCHF**
 - ◆ **LHC: 1~1.5 MCHF**
 - ◆ **Alarm generators and local transmission NOT included**
 - ◆ **Extra: “fixed price per alarm”**
- ◆ **Tendering procedure**
 - ◆ **Market Survey: reviewed the 9th December 1999**
 - ◆ **Technical Spec: ready for April 2000**
 - ◆ **Target FC: 8th November 2000**

Alarm Integration cost



Spending Profile



Impact from other WGs

- ◆ **LHC Data Communication Interchange**
 - ◆ Requirements where given
 - ◆ No yet moved to feasibility study
 - ◆ STD provides already this functionality
- ◆ **LHC Communication Infrastructure**
 - ◆ Requirements where given
 - ◆ First solution proposed by P. Anderssen
 - ◆ Direct routing to SCR/TCR ?
 - ◆ INB agreement ?
 - ◆ Planning matching

LHC Communication Infrastructure Sectorial Optical Scenario

● n x 2 Mbit/s E1 telco
 1 Gbit/s Ether for controls
 1 Gbit/s Ether for safety

● (n x 2 Mbit/s E1 telco)
 1 Gbit/s Ether for controls
 1 Gbit/s Ether for safety
 2,5 Gbit/s for real-time controls

● 1 Gbit/s Ether for exp. controls

● unequipped, optical
 pass-through

communication
center

- ⇒ 2 counter rotating bidirectional rings
= 4 fibers in each cable
- ⇒ Optical Add/Drop Mux. (OADM)
- ⇒ 6 peripheral nodes with max. 4 x 2,5 Gbit/s
- ⇒ 1 center node with max 6x4 x 2,5 Gbit/s

Pit without experiment

alcove

alcove

Pit with experiment

psa, 15 Oct 1999

LHC Fire & Gas Detection

- ◆ ST/AA/AS in contact with GLIMOS
 - ◆ G. Benincasa (ATLAS)
 - ◆ R. Schmidt (CMS)
 - ◆ G. Rau (LHC machine)
 - ◆ L. Lensen (ALICE)
 - ◆ H-J. Hilke (LHCb)
- ◆ Definition of requirements in progress for ATLAS, CMS & LHC machine in collaboration with TIS


LHC Fire & Gas Detection

- ◆ Need to know “owners of buildings”
because
 - ◆ Detection needs / type of detection
 - ◆ Budget estimations
 - ◆ Contract Management
- ◆ Foreseen Control Panels
 - ◆ 2~3 Fire + 1 Gas – surface
 - ◆ 1~2 Fire + 1 Gas – underground

**Implementation...
but lets have a coffee
first !**



CERN Safety Alarm Monitoring System




Future actions

- ◆ **Technical specification**
 - ◆ Detailed analysis of existing installations
 - ◆ Refined estimation of LHC AL3 numbers
 - ◆ Technical Specification (IT2694)
 - ◆ Interface Control Document
 - ◆ Acceptance Testing Document
- ◆ **INB Preparation**
- ◆ **Open issues**
 - ◆ Definition of experiments detection needs
 - ◆ Number of Safety Areas (Cost!)
 - ◆ Direct transmission to SCR/TCR
 - ◆ Tunnel fire detection ?
 - ◆ Tunnel Oxygen deficiency ?

The CSAM team

-H. Laeger	(10%)	until retirement
-P. Ninin	(20%)	throughout project duration
-C. Soler Tappa	(100%)	July 1999 - June 2001 (Spanish CDTI Graduate)
-R. Nunes	(30%)	throughout project duration
-L. Scibile	(60%)	throughout project duration
-S. Grau	(100%)	May 1999 - April 2001 (Fellow)
-F. Havart	(70%)	October 1999 - end
-T. Riesco	(30%)	July 1999 - end
-U. Epting	(20%)	throughout project duration
-M. Carmen	(10%)	July 1999 - July 2000
-F. Bonthond	(10%)	January 2000 - end (Transition LEP - LHC)
-D. Hay	(10%)	January 2000 - end
-M. Trebulle	(10%)	January 2001 - end (Transition CERN to new AL3S)
-A. Chouvelon	TIS	Throughout project duration
- J. Nebout	EST	Throughout project duration

IEC 61508



LHC POINT 5 Fire & Gas Detection

SCX5 CMS

	Owner	TIS
Fire		X
Gas		

SDX 5 CMS

	Owner	TIS
Fire		
Gas		

SUX5 ST/CV

	Owner	TIS
Fire		
Gas		

SGX5 CMS

	Owner	TIS
Fire		X
Gas		X

SF5 ST/CV

	Owner	TIS
Fire		
Gas		

SU51 ST/CV

	Owner	TIS
Fire		
Gas		

SD5 ST/HM

	Owner	TIS
Fire		
Gas		

SH5 LHC/ACR

	Owner	TIS
Fire	X	
Gas		

SX5 CMS

	Owner	TIS
Fire	X	
Gas		

SE5 ST/EL

	Owner	TIS
Fire	X	
Gas		

SY5 ST/AA

	Owner	TIS
Fire		
Gas		

SR5 SL/PO

	Owner	TIS
Fire	X	
Gas		



Example of reporting format
Data not valid

Colour Legend

White	No protection foreseen
Grey	Undefined at present
Yellow	Gas Detection
Orange	Fire + Gas Detection
Red	Fire/Evacuation Detection