

CTF3 - Preliminary Phase

ID	Task Name	Dur.	Responsal	Correspond.	January				February			
					8/1	15/1	22/1	29/1	5/2	12/2	19/2	
3	LPI Shut-down, dismantle HTE, HTP	25d										
4	LPI hardware tests	5d										
5	LPI setting-up	5d										
10	LIL	1d										
14	Alignement LPI	5d	T.Dobers	T.Dobers								
17	Activites ST-HM-OP 2eme. partie	26d	M. Genoli									
20	Enlevement et tirage des cables 1er. partie	23d	M. Gaidor									
24	Maintenance modulateurs	5.2w	P. Pearce									
34	Cablage pour simulateur&interface canon CLIO	5d	R. Pittin	R. Pittin								
38	Tests du canon au CERN avec interface+simulateur	15d	R. Pittin	R. Pittin								
49	Demontage alim. SNP25 Galerie Klyst.	1w	J.M. Crave									
57	EPA	1d										
58	Alignement	5d	T.Dobers	T.Dobers								
59	Maintenance 4 septa, SMH33 HIE/HIP	4w	J. Borburg	M. Hourican								
76	HTE + HTP (EPA - PS tansfer lines)	1d										
77	Demontage partiel HTE et total HTP	5.2w	L. Durieu	L. Durieu								
78	Enlevement et tirage des cables HTE	7d	M. Gaidor									
79	Enlevement et tirage des cables HTP	2d	M. Gaidor									
80	Demontage chambres a vide	3d	J. Hansen									
81	Enlevement tuyau d'eau cote HTE	3d	J. Lindroos	J. Lindroos								
82	Enlevement tuyau d'eau cote HTP	2d	J. Lindroos	J. Lindroos								
83	Genie-Civil fermeture passages HTE/PS	1w	K. Setas	K. Setas								
84	Genie-Civil fermeture passages HTP/PS	0.8w	K. Setas	K. Setas								
88	HME + HMP + HSE (MD's lines)	1d										